

CENTRAL UTAH PROJECT COMPLETION ACT



UTAH LAKE DRAINAGE BASIN WATER DELIVERY SYSTEM  
*SPANISH FORK SANTAQUIN PIPELINE*

***SPANISH FORK NORTH TURNOUT***

**CONSTRUCTION PROGRESS REPORT No. 1**

AUGUST 2021

OWNER:

CENTRAL UTAH WATER CONSERVANCY DISTRICT

CONTRACTOR:

W.W. CLYDE & Co.

# Utah Lake Drainage Basin Water Delivery System Spanish Fork Santaquin Pipeline – Spanish Fork North Turnout

## Construction Report for AUGUST 2021

This monthly construction progress report provides a summary of work performed during the previous period and its relationship to the overall projects.

### TABLE OF CONTENTS

<b>General Project Data</b> .....	ii
<b>Progress of Work</b>	
Description of Work .....	1
Planned Activities .....	2
Pipe Lay Summary .....	NA
<b>Financial Data</b>	
Work Plan .....	NA
Planned Expenditures .....	NA
Progress of Work Summary Table .....	3
Current Month Payment Estimate Summary .....	4
History of Contractor Earnings/Payment .....	5
History of Engineer Earnings/Payment .....	NA
<b>Project Photographs</b>	
Progress of Work .....	NA

**General Project Data**

**Utah Lake Drainage Basin Water Delivery System  
Spanish Fork Santaquin Pipeline – Spanish Fork North Turnout**

Project.....Spanish Fork Santaquin Pipeline – Spanish Fork North Turnout  
Owner .....Central Utah Water Conservancy District  
General Contractor .....W.W. Clyde & Co.  
Construction Manager .....Chris Hansen, P.E., CUWCD  
Project Manager .....Mark Breitenbach, P.E., CUWCD  
Resident Engineer .....Paul Christensen, P.E., USBR  
Chief Inspector ..... Casey Smith, USBR

Bids Opened ..... April 20, 2021  
Notice to Proceed (Materials)..... May 13, 2021  
Notice to Proceed (Field Construction) .....September 9, 2021  
Original Contract Completion Date ..... April 29, 2022  
Approved Time Extensions ..... 0 Days  
Current Contract Completion Date ..... April 29, 2022

Original Contract Amount..... \$745,000.00  
Approved Change Order Amount ..... \$0.00  
Current Contract Amount ..... \$745,000.00  
Approved Change Orders as a Percentage of Original Contract .....0.0%

## Description of Work

### Spanish Fork Santaquin Pipeline

### Spanish Fork North Turnout

The following statements describe the activities performed from August 1, 2021, through August 31, 2021.

#### General

- Continued submitting required documentation for the submittal review and approval process.

#### WW Clyde

- Continued submitting required documentation for the submittal review and approval process.

#### Utility Coatings

- Began pipe fabrication.

Change Orders			
No.	Description	Issue Date	Amount
1			
<b>Total</b>			
Change Order Price Request			
No.	Description	Issue Date	Status
<b>Total</b>			
Open Field Orders			
No.	Description	Issue Date	Status
1	Bypass Line Insulating Flange	7/15/2021	Pending Contractor Pricing

#### Financial

- No change orders were issued in August.
- WWC earnings for the month totaled **\$26,800.00**, with **\$1,340.00** held in retention. WWC received a payment of **\$25,460.00**. The total amount earned by WWC to date is **\$26,800.00**, with **\$1,340.00** held in retention.
- WWC has completed approximately **3.6%** of the project in **42.8%** of the time.

**Subcontractors**

- Utility Coatings – pipe fabrication.

**Labor Compliance**

- The Bureau of Reclamation (BOR) continued reviewing contractor payrolls to verify compliance with the contract's labor standards and provisions. BOR examined each weekly payroll by comparing them to the inspector's daily labor checks to ascertain whether employees are paid correctly for the work performed and ensure that overtime was paid for work over 40 hours in one week. Additionally, calculations for gross wages, total deductions, and net wages paid to employees were checked. Based on BOR's review, the contractor complies with the labor standards provisions.

**Planned Activities for September 2021**

Activities to be performed during the month of September on the North Fork Turnout Project by the contractor will include:

- Continue submitting required documentation for the submittal review and approval process.
- Begin site work.
- Utility Coatings - continue pipe fabrication.

Work Plan and Planned Expenditure graphs  
are not available at this time.

## Progress of Work Summary Table

Spanish Fork Santaquin Pipeline - Spanish Fork North Turnout

8/31/2021

Item			Amount	Previous	Total	Percent
No.	Description	Value	This Month	Amount Earned	To Date	Complete
1100	SUPERVISION AND MOBILIZATION	\$135,000.00	\$ 26,800.00		\$ 26,800.00	19.85%
1210	EARTHWORK	\$52,000.00			\$ -	0.00%
1220	INSTALL WSP OUTLET	\$16,000.00			\$ -	0.00%
1230	FLOW CONSTROL STRUCTURE	\$95,000.00			\$ -	0.00%
1240	MECH/PIPING	\$340,000.00			\$ -	0.00%
1250	ELECTRICAL	\$36,000.00			\$ -	0.00%
1260	SITE RESTORATIONS	\$32,000.00			\$ -	0.00%
1270	CATHODIC PROTECTION	\$17,000.00			\$ -	0.00%
1280	INSULATION	\$3,000.00			\$ -	0.00%
1300	FIBER OPTICS AND CONDUIT	\$12,000.00			\$ -	0.00%
1400	SYSTEM STARTUP AND TESTING	\$7,000.00			\$ -	0.00%
	<b>Subtotal</b>	<b>\$ 745,000.00</b>	<b>\$ 26,800.00</b>		<b>\$ 26,800.00</b>	<b>3.60%</b>
	Materials on Hand	\$ -	\$ -		\$ -	0.00%
	Deduct Materials on Hand when Installed	\$ -	\$ -		\$ -	0.00%
	<b>Change Orders</b>					
		\$ -	\$ -		\$ -	
	<b>Total Earned</b>	<b>\$ -</b>	<b>\$ 26,800.00</b>		<b>\$ 26,800.00</b>	<b>3.60%</b>
	Retainage		\$ (1,340.00)		\$ (1,340.00)	
	<b>Total Project Cost</b>	<b>\$ 745,000.00</b>	<b>\$ 25,460.00</b>		<b>\$ 25,460.00</b>	<b>3.42%</b>

<b>Current Month Payment Estimate Summary</b>		
<b>Spanish Fork North Turnout</b>		
<b>Contractor:</b>	W.W. Clyde & Co. PO Box 1898 Orem, UT 84059	
<b>Period To:</b>	August 31, 2021	
<b>Contract Amount</b>		
Amount of Original Contract	\$	745,000.00
Number of Approved Change Orders		
Amount of Change Orders	\$	-
Current Contract Amount	\$	745,000.00
<b>Payment Summary</b>		
	<b>This Month</b>	<b>Total to Date</b>
Earnings for Work and Materials	\$ 26,800.00	\$ 26,800.00
Less: Retainage	\$ 1,340.00	\$ 1,340.00
Total: Net Earnings	\$ 25,460.00	\$ 25,460.00
Less: Previous Net Earnings	\$ -	\$ -
Plus: Reduction of Retainage	\$ -	\$ -
Net Payment this Estimate	\$ 25,460.00	\$ 25,460.00
<b>Contract Time</b>		
Notice to Proceed Date (Field Construction)		March 4, 2021
Original Contract Completion Date		April 29, 2022
Approved Time Extensions (Days)		0
Current Contract Completion Date		April 29, 2022
<b>Percent Complete</b>		
% Contract Time Elapsed		42.8%
% Work Completed (Based upon cost)		3.6%



**History of Contractor Earnings/Payment**  
**Spanish Fork Santaquin Pipeline**  
 Spanish Fork North Turnout

WW Clyde & Co.

Applic. No.	From	Through	Earned	Retained	Payment
0					
1	01-Aug-21	31-Aug-21	\$ 26,800.00	\$ 1,340.00	\$ 25,460.00
2	01-Sep-21	30-Sep-21			
3	01-Oct-21	31-Oct-21			
4	01-Nov-21	30-Nov-21			
5	01-Dec-21	31-Dec-21			
6	01-Jan-22	31-Jan-22			
7	01-Feb-22	28-Feb-22			
8	01-Mar-22	31-Mar-22			
9	01-Apr-22	30-Apr-22			
10	01-May-22	31-May-22			
<b>Total</b>			<b>\$ 26,800.00</b>	<b>\$ 1,340.00</b>	<b>\$ 25,460.00</b>

Photos are not available as no on-site work was performed during the month of August 2021.